

Site Survey Preparation Checklist

Project

Name _____

Dealer _____

Phone

number _____

Room Preparation for CDGi Site Survey

Our field engineer cannot conduct the site survey unless all tasks below are complete and this form is completed, signed and faxed to CDGi at 561-431-3867.

CONSTRUCTION ELEMENTS

All construction is to be completed to the supplied CDGi approved plans. Deviations from the plans may result in design compromises and potential change orders.

- Drywall completely installed and paint ready
- Platforms
- Stage
- Soffit
- Discuss any hidden structural items that may impede installation e.g. metal beams
- Doors need to be onsite or the jamb complete; rough opening is not good enough

ELECTRICAL and A/C

- A/C and/or heating needs to functional
- All vents, outlets, rough electrical pre-wire, central vacuum complete
- Electrical availability and extension cords (3) for site survey equipment
- Adequate lighting provided

OTHER CONSIDERATIONS

- Please provide a ladder
- Provide any updates that have changed since the design set was issued; e.g. equipment
- The room must be swept free of debris
- No other trades in the room at the time of the survey
- Please allow CDGi access to the room for the duration of the measure (may extend up to 8 hours)